

**Grantee: Indio, CA**

**Grant: B-09-CN-CA-0044**

**October 1, 2012 thru December 31, 2012 Performance Report**

---



**Grant Number:**

B-09-CN-CA-0044

**Obligation Date:****Award Date:****Grantee Name:**

Indio, CA

**Contract End Date:**

02/11/2013

**Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$8,310,000.00

**Grant Status:**

Active

**QPR Contact:**

Shannon Johnson

**Estimated PI/RL Funds:**

\$9,023,900.00

**Total Budget:**

\$17,333,900.00

## Disasters:

### Declaration Number

NSP

## Narratives

### Executive Summary:

#### >Background

>Approximately 1 in 10 homes (9.8%) of all housing units in the City of Indio became Real Estate Owned (REO) from 2004 to 2007. Foreclosure and pre-foreclosure rate skyrocketed from 1,400 home in January 2008, to 2,800 homes in January 2009. The number of homes vacated and owned by lenders or absentee owners became, and remains today, a factor contributing to instability in those neighborhoods most plagued by the foreclosure crisis. The number of current pre-foreclosure properties is an indication that the problem is not over. The City of Indio is preparing for another wave of vacant and foreclosed properties anticipated in 2010.

>In 2009, President Obama signed the American Recovery and Reinvestment Act, which allocated \$1.93 billion in competitive grants for a second round of Neighborhood Stabilization (NSP) funds, entitled NSP2. State and local governments and nonprofit agencies can use NSP2 funds to address the housing foreclosure crisis and stabilize affected neighborhoods.

>The City of Indio has been awarded \$8,310,000 in NSP2 funds to acquire, rehabilitate, and resell up to 100 foreclosed and abandoned single-family homes. The City of Indio with its Consortium Partners plans to use NSP2 funds to acquire and demolish approximately five blighted properties work with Habitat for Humanity to rebuild replacement housing. As developed by the City and its Consortium Partners, the City of Indio's NSP2 Program is designed to reduce the number of vacant and abandoned properties in target residential neighborhoods resulting in the elimination of blight and other public safety concerns as well as the stabilization of home values.

#### >Target Areas

>The City and its Consortium Members selected three (3) NSP2 Program Target Areas based on several determining factors, which included the rate of foreclosures and pre-foreclosures, the level of potential positive impact as a result of intervention by the Program, and other factors provided by HUD. The three (3) neighborhoods that exhibited the highest degrees of need were the areas most affected by the housing/foreclosure crisis. The areas are delineated by the following Census Tracts: Madison West-Neighborhood (Census Tract 452.04), Sun Gold Park Neighborhood (Census Tract 455.02), and North-Central Area (Census Tract 453.02).

#### >NSP 2 Strategies

The main objective of the City Indio is to acquire, rehabilitate and resell 100 foreclosed and abandoned homes in the NSP2 targeted areas as a way to strategically address the negative impacts of foreclosures and vacant housing. To the extent feasible, the City will utilize other available community resources (such as Redevelopment Agency funds) to leverage the NSP2 Funds and have greater impact on residential neighborhoods.

The City of Indio NSP2 Program will incorporate, to the extent feasible, green building standards and cost-saving measures to make the homes more affordable to low and moderate/middle income homebuyers. As part of the property acquisition, rehabilitation and resale component a purchase assistance mechanism will be in place which may include soft seconds, loan loss reserves, and shared-equity loans. The NSP2 Program will focus on purchasing homes that



## Executive Summary:

re least likely to be purchased because of the extent and the cost of the rehabilitation required to bring the home up to code and into move-in condition and reselling them to lower income homebuyers.

### >Proposed Outcomes

>The City of Indio and its Consortium Members will acquire, rehabilitate and re-sell 100 single family homes to qualified first-time homebuyers. The intent is to accomplish this by utilizing program income recaptured as a result of the resale of the properties. Indio anticipates that it will reuse (recycle) the NSP2 grant funds up to two times in order to reach the goal. This estimate takes into account current home values, individual home buying power and other local market conditions. In addition, the City of Indio plans to use NSP2 funds to acquire, demolish and redevelop five (5) blighted sites to create new homeownership opportunities by partnering with the local Habitat for Humanity to rebuild the homes and make them available to low and moderate income households.

>The NSP2 Program will create numerous construction and administrative jobs and will indirectly support local real estate, building-supply and other businesses in the City of Indio and surrounding communities.

### >Program Beneficiaries

>The City of Indio NSP2 activities will directly benefit persons and households whose income does not exceed 120% of the Area Median Income (AMI). Approximately 59% of the funds will be used for acquisition, rehabilitation and resale to homebuyers with household incomes between 50% to 120% AMI. Approximately 41% of NSP2 funds will be used for the purchase and rehabilitation and redevelopment of abandoned and foreclosed properties for individuals or households whose incomes do not exceed 50% AMI.

### >Use of Funds

At least 50% of the grant funds must be expended by February 2012, and the grant must be fully spent by February 11, 2013. The City of Indio and Rancho Housing Alliance, Inc. will use up to 10% of NSP2 funds for program administration staffing and administrative costs.

## Target Geography:

The City and its Consortium Members selected three (3) NSP2 Program Target Areas based on several determining factors, which included the rate of foreclosures and pre-foreclosures, the level of potential positive impact as a result of intervention by the Program, and other factors provided by HUD. The three Census tracts/neighborhoods were also selected based on the following local conditions and indicators of need:

- As of July 2009, foreclosure rates topped at 30.5%;
- As of July 2009, 27% of mortgages were high-cost and high-leveraged.
- Price change between peak housing value and December 2008 housing was minus 40.1% (-40.1%);
- 80.5 % percent of families living in these three census tracts were low to moderate income families.
- This fact is reflected in the high percentage of students qualifying for free or reduced price lunches in all three schools located in the target neighborhoods as shown below:

>James Madison Elementary: 70%,

>Andrew Jackson Elementary: 87%, and

>Hoover Elementary: 94%.

All of Sungold Park and North-Central and a portion of Madison-West are located in State-designated Enterprise Zones. All of Sungold Park and North-Central, and a portion of Madison-West are located in the City of Indio Merged Redevelopment Area.

## Program Approach:

Program Approach:

>The NSP2 Program will be implemented through public and private partnerships, with mortgage lenders, the City of Indio, the Indio Redevelopment Agency, and Rancho Housing Alliance, Inc. The Indio NSP2 will program transform blighted, foreclosed vacant properties through rehabilitation. A key feature of the City of Indio NSP2 approach will focus on homes least likely to be purchased because of the amount of the rehabilitation required. By purchasing and providing incentives to purchase these properties the City of Indio will remove some of the worst eyesores and opportunities for criminal activities from the target area neighborhoods. Stability will result in increased community pride and pride results in higher standards for property upkeep, crime prevention and commitment to safety.

>The two programs below can be used in combination or separately from each target area.

### >(1) Acquisition, Rehabilitation and Resale Program

>The Acquisition, Rehabilitation and Resale Program will be operated by Rancho Housing Alliance, Inc (RHA) a nonprofit 501(c)(3), Consortium member. RHA will acquire abandoned and foreclosed properties from the National Stabilization Trust and will rehabilitate them and offer them for sale to eligible homebuyers. RHA and the City will also utilize information from Indio's Foreclosed Property Registration and Mitigation Program. This program requires banks and lenders to maintain and register all vacant foreclosed properties with the Indio Police Department. The registered properties list will be used as one tool to identify and analyze vacant properties for NSP2 program participation. RHA has already accumulated a first-time homebuyer waiting list of 2,200 families. This waiting list will be used as one tool to match families with NSP2 properties.



>RHA will work with the City of Indio Redevelopment Agency to utilize \$425,000 dollars to rehabilitate foreclosed properties in the target neighborhoods. The prospective buyers will be required to attend pre-acquisition and post acquisition HUD-certified homebuyer counseling.

>All moderate rehabilitation work will include the purchase of Energy Star products and appliances. This includes refrigerators, dishwashers, washing machines, light bulbs, light fixtures, and water heaters, which may include gas tanks, tankless models, heat pumps, and solar with electric back-up, heating and cooling systems, and roof products.

>(2) Acquisition, Demolition and Redevelopment Program

The City of Indio with the help of RHA will oversee the acquisition of properties through REO lenders and real estate brokers. The residential properties may be in such bad conditions that they will need to be demolished. The City and RHA will work with Habitat for Humanity to rebuild affordable replacement housing for families earning at or below 50% AMI. The City of Indio with the help of RHA will oversee the construction to make sure that it meets all construction/permit and affordability requirements.

Continued Affordability for NSP2 Funded Homeownership Properties

To ensure continued affordability for NSP funded properties sold to homeowners, the City of Indio is adopting HUD's recapture provision. Targeted income-eligible first time homebu

**Program Approach:**

yers will earn less than 50%, 80%, and not more than 120% Area Median Income and will be assisted through soft seconds, loan loss reserves, and shared-equity loans. The amount of the assistance will be dependent on the sales prices and household debt capacity. Should there be an affordability gap, some portion of the original investment in rehabilitation funds will remain in the property as a silent second (no monthly payments due, and a proportionate equity share mechanism in lieu of interest) to be repaid upon change in title or status as owner-occupied housing. The property will have a recorded lien with an affordability covenant included for a period up to 20 years. This lien/covenant will provide assurance of long-term sustained affordable housing. If the property is resold, it must remain affordable for the original term or the amount of assistance must be repaid in full.

**Consortium Members:**

Consortium Members:

City of Indio (Lead Agency):

>The City of Indio is the lead applicant for this NSP2 grant proposal and is a unit of general local government.

Rancho Housing Alliance (Non-profit Partner):

>Rancho Housing Alliance, Inc. is a Consortium Member and is a non-profit organization which will help implement various parts of the program as described above.

Redevelopment Agency of the City of Indio (Redevelopment Agency Partner):

The Redevelopment Agency of the City of Indio is a Consortium Member. The City Council Members of the Indio City Council are also designated, and serve, as the Redevelopment Agency of the City pursuant to California Health and Safety Code Section 33200.

**How to Get Additional Information:**

To obtain additional information regarding the City's NSP2 Program, Please write visit or call:

City of Indio  
>100 Civic Center Mall  
>Indio, CA 92201  
>(760) 391-4120  
>www.indio.org

or

Rancho Housing Alliance, Inc.  
>53-990 Enterprise Way, Suite 1  
>Coachella, California 92236  
>(760) 391-5050 / Fax (760) 5100

**Overall**  
**Total Projected Budget from All Sources**

**This Report Period**  
N/A

**To Date**  
\$17,333,900.00



<b>Total Budget</b>	\$9,676,900.00	\$17,333,900.00
<b>Total Obligated</b>	\$8,167,956.00	\$16,239,412.62
<b>Total Funds Drawdown</b>	\$714,582.32	\$7,964,619.55
<b>Program Funds Drawdown</b>	\$93,532.37	\$7,029,584.81
<b>Program Income Drawdown</b>	\$621,049.95	\$935,034.74
<b>Program Income Received</b>	\$492,919.76	\$1,603,556.36
<b>Total Funds Expended</b>	\$907,285.17	\$8,196,589.46
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$0.00	\$0.00
<b>Limit on Admin/Planning</b>	\$831,000.00	\$534,503.52
<b>Limit on State Admin</b>	\$0.00	\$534,503.52

## Progress Toward Activity Type Targets

<b>Activity Type</b>	<b>Target</b>	<b>Actual</b>
<b>Administration</b>	\$831,000.00	\$1,709,390.00

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$2,077,500.00	\$5,915,810.00

## Overall Progress Narrative:

During the recent reporting period eight houses were sold to income qualified homeowners. The resale of these homes generated a total of \$866,334.47 in program income to be invested back into the overall Program (of this amount, receipts for \$492,919.76 were created in this reporting period; receipts for the balance of \$373,414.71 were created after the 12/31/12 and will be shown in the next reporting period).

>In addition, Rancho Housing continued their very aggressive rehab schedule and, as a result, was able to complete the interior rehabilitation on 10 additional homes, is in the process of rehabilitation on five additional homes and is currently out to bid for the rehabilitation of one more home. It is anticipated that most of these will be completed during the next reporting period. Also, Rancho purchased two additional single family homes, in support of the LH 25% national objective and the overall Program goal of acquiring 100 homes.

>From a financial standpoint, during the recent reporting period, the City of Indio expended a total of \$907,285.17 and drew down \$714,582.32 in funds; to include \$93,532.37 in program funds and \$621,049.95 in available program income. The \$192,702.85 difference between the amounts will be accounted for during the next reporting period (Voucher #212619 in the amount of \$182,978.00 was approved on 01/08/13). Also, an adjustment to the overall obligation amount was made to account for the \$8,167,956.00 in anticipated program income.



# Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0, 00000000000	\$0.00	\$0.00	\$0.00
000, 00000	\$0.00	\$0.00	\$0.00
01-Admin., Administration	\$90,756.33	\$1,709,390.00	\$507,087.58
02 Eligible Use B, Acquisition/Rehabilitation/Resell	\$0.00	\$15,021,510.00	\$6,121,675.10
03 - Eligible Use E, Redevelopment	\$2,776.04	\$603,000.00	\$400,822.13



## Activities

**Grantee Activity Number:** 1.A. City of Indio Admin  
**Activity Title:** City of Indio Administration

**Activity Category:**

Administration

**Project Number:**

01-Admin.

**Projected Start Date:**

02/11/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Indio

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,659,390.00
<b>Total Budget</b>	\$902,390.00	\$1,659,390.00
<b>Total Obligated</b>	\$0.00	\$757,000.00
<b>Total Funds Drawdown</b>	\$90,628.33	\$520,017.99
<b>Program Funds Drawdown</b>	\$90,628.33	\$492,602.05
<b>Program Income Drawdown</b>	\$0.00	\$27,415.94
<b>Program Income Received</b>	\$0.00	\$27,415.94
<b>Total Funds Expended</b>	\$90,628.33	\$520,017.99
City of Indio	\$90,628.33	\$520,017.99
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The administrative budget for the NSP2 program includes funds for City of Indio staff activities (e.g. grant management, environmental review, accounting, rehabilitation inspection supervision and contract services if necessary, grant writer preaward).

**Location Description:**

City of Indio  
 100 Civic Center Mall  
 Indio, CA 91733

**Activity Progress Narrative:**

The administrative budget for the NSP2 program includes funds for City of Indio staff activities (e.g. grant management, environmental review, accounting, rehabilitation inspection supervision and contract services if necessary, grant writer (pre-award)). During the recent reporting period, the City of Indio expended and drew down \$90,628.33 in program funds.



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1.B. RHA Admin

**Activity Title:** Administration

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

01-Admin.

**Project Title:**

Administration

**Projected Start Date:**

02/11/2010

**Projected End Date:**

02/11/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Rancho Housing Alliance, Inc.

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$50,000.00
<b>Total Budget</b>	\$50,000.00	\$50,000.00
<b>Total Obligated</b>	\$0.00	\$50,000.00
<b>Total Funds Drawdown</b>	\$128.00	\$14,485.53
<b>Program Funds Drawdown</b>	\$128.00	\$14,485.53
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$128.00	\$14,485.53
Rancho Housing Alliance, Inc.	\$128.00	\$14,485.53
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

RHA is City of Indio's Consortium Partner. This activity captures RHA expenditures related to the administration of the NSP2 program.

**Location Description:**

Rancho Housing Alliance, Inc.  
>53-990 Enterprise Way, Suite 1  
>Coachella, California 92236

**Activity Progress Narrative:**

RHA is City of Indio's Consortium Partner. This activity captures RHA expenditures related to the administration of the NSP2 program. During the recent reporting period, RHA expended and drew down \$128.00 to cover the costs associated with marketing the homes for sale.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 2.A. Acquisition/Rehab/Resell Home Ownership  
**Activity Title:** Acquisition/Rehab and Resell Home Ownership

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

02 Eligible Use B

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resell

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rancho Housing Alliance, Inc.

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$9,105,700.00
<b>Total Budget</b>	\$5,105,700.00	\$9,105,700.00
<b>Total Obligated</b>	\$5,152,146.00	\$9,105,700.00
<b>Total Funds Drawdown</b>	\$400,952.76	\$4,311,953.77
<b>Program Funds Drawdown</b>	\$0.00	\$3,898,864.03
<b>Program Income Drawdown</b>	\$400,952.76	\$413,089.74
<b>Program Income Received</b>	\$431,413.38	\$1,044,360.79
<b>Total Funds Expended</b>	\$427,189.43	\$4,358,064.92
Rancho Housing Alliance, Inc.	\$427,189.43	\$4,358,064.92
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

RHA will obtain foreclosed and abandoned properties at a discount through the National Community Stabilization Trust (NCST) and other REO lenders and real estate brokers. RHA will rehabilitate these properties and resell them to eligible Moderate and Middle Income Homebuyers.

**Location Description:**

NSP2 Target Areas (Census Tracts 452.04, 453.02 455.02) in the City of Indio.

**Activity Progress Narrative:**

During the recent reporting period seven houses were sold to income qualified homeowners. The resale of these homes generated a total of \$804,828.09 in program income to be invested back into the overall Program (of this amount, receipts for \$431,413.38 were created in this reporting period; receipts for the balance of \$373,414.71 were created after the 12/31/12 and will be shown in the next reporting period).

In addition, Rancho Housing continued their very aggressive rehab schedule and, as a result, was able to complete the interior rehabilitation on seven single family properties included in this Activity. No new homes were acquired during this reporting period, but it is anticipated that some will be reported during the next reporting period.

**Accomplishments Performance Measures**

This Report Period  
Total

Cumulative Actual Total / Expected  
Total



# of Housing Units	7	14/60
# of Singlefamily Units	7	14/60

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	7	7	0/0	14/0	14/60	100.00
# Owner Households	0	7	7	0/0	14/0	14/60	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
80420 Sabita Dr	Indio		California	92201-5271	Match / Y
82129 Oleander Ave	Indio		California	92201-2167	Match / Y
80419 Sandscript Ct	Indio		California	92201-5280	Match / Y
82327 Luce Ct	Indio		California	92201-3126	Match / Y
45126 Yale St	Indio		California	92201-4946	Match / Y
80681 Independence Ave	Indio		California	92201-8931	Match / Y
45588 Sutter Creek Way	Indio		California	92201-5030	Match / Y

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>2.B. Acquisition/Rehab/Resell Home Ownership</b>
<b>Activity Title:</b>	<b>Aquisition/Rehab/Resell Homeownership 25% seti</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

02 Eligible Use B

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation/Resell

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rancho Housing Alliance, Inc.

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,915,810.00
<b>Total Budget</b>	\$3,015,810.00	\$5,915,810.00
<b>Total Obligated</b>	\$3,015,810.00	\$5,915,810.00
<b>Total Funds Drawdown</b>	\$220,097.19	\$2,717,340.13
<b>Program Funds Drawdown</b>	\$0.00	\$2,222,811.07
<b>Program Income Drawdown</b>	\$220,097.19	\$494,529.06
<b>Program Income Received</b>	\$61,506.38	\$531,779.63
<b>Total Funds Expended</b>	\$386,608.38	\$2,903,198.89
Rancho Housing Alliance, Inc.	\$386,608.38	\$2,903,198.89
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

RHA will acquire vacant foreclosed and/or abandoned REO properties at a discount through the National Community Stabilization Trust (NCST) and other REO lenders and real estate brokers. RHA will rehabilitate these properties and re-sell them to eligible Low-Income (LH25) homebuyers to meet the LH25 NSP2 requirement.

**Location Description:**

NSP2 Target Areas (Census Tracts 452.04, 453.02 455.02) in the City of Indio.

**Activity Progress Narrative:**

During the recent reporting period one house was sold to income an qualified homeowner. The resale of this home generated a total of \$61,506.38 in program income to be invested back into the overall Program.

>In addition, Rancho Housing continued their very aggressive rehab schedule and, as a result, was able to complete the interior rehabilitation on three single family properties included in this Activity and purchased two additional single family homes in support of reaching the overall goal of 40 homes purchased.

>From a financial stand point, during the recent reporting period, the City of Indio expended \$386,608.38 and drew down \$220,097 in available program income. The \$166,511.19 difference between the amounts will be accounted for during the next reporting period (Voucher #212619 in the amount of \$182,978.00 was approved on 01/08/13). Also, an adjustment to the obligation amount was made to account for the \$3,015,810.00 in anticipated program income.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		7/40	
# of Singlefamily Units	1		7/40	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	7/40	0/0	7/40	100.00
# Owner Households	1	0	1	7/40	0/0	7/40	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
82283 Kenner Ave	Indio		California	92201-2131	Match / Y

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: 3. Redevelopment of Blighted Properties**

**Activity Title: Redevelopment of Blighted Properties**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Planned

**Project Number:**

03 - Eligible Use E

**Project Title:**

Redevelopment

**Projected Start Date:**

02/11/2010

**Projected End Date:**

02/11/2013

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Indio

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$603,000.00
<b>Total Budget</b>	\$603,000.00	\$603,000.00
<b>Total Obligated</b>	\$0.00	\$410,902.62
<b>Total Funds Drawdown</b>	\$2,776.04	\$400,822.13
<b>Program Funds Drawdown</b>	\$2,776.04	\$400,822.13
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,731.03	\$400,822.13
City of Indio	\$2,731.03	\$400,822.13
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Indio with the help of RHA will oversee the acquisition of vacant foreclosed and/or abandoned properties through REO lenders and real estate brokers. The residential properties may be in such bad conditions that they will need to be demolished. The City and RHA will work with Habitat for Humanity to rebuild affordable replacement housing for families earning at or below 50% AMI. The City of Indio, with the help of RHA, will oversee the construction to make sure that it meets all construction/permit, and affordability requirements.

**Location Description:**

NSP2 Target Areas (Census Tracts 452.04, 453.02 455.02) in the City of Indio.

**Activity Progress Narrative:**

The Consortium did not purchase any new properties during the reporting period, leaving the total number of properties purchased under this Activity at four. To-date, the complete demolition and removal of all four properties has been completed and Rancho Housing continues to secure and maintain the properties until their proper transfer to Habitat for Humanity for future redevelopment. Currently, the Consortium members are in discussion with Habitat for Humanity regarding the transfer of the four properties. Habitat for Humanity has submitted plans to the City for two of the four homes to be built. City staff is in the midst of reviewing these plans and anticipates working with Habitat to proceed with the construction of these homes within the next reporting period.

>From a financial stand point, during the recent reporting period, the City of Indio expended \$2,731.03 and drew down \$2,776.04 in program funds. The \$45.01 difference between the two amounts was due to an error in reporting and will be corrected in the next reporting period.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/5
# of Singlefamily Units	0	1/5

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/5	0/0	1/5	100.00
# Owner Households	0	0	0	1/5	0/0	1/5	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	